


INFANTA (QUEZON) WATER DISTRICT
Infanta, Quezon
Projects, Programs and Activities, Beneficiaries and Status of Implementation

Agency/ Address	Project/ Program Activity Name	Location	Proposed Cost	Project Duration	Target Start Date	Target Finish Date	Date Completed	Project Status Percentage of Accomplishment	Beneficiaries	Remarks
IQWD Infanta Quezon	Expansion Projects									
	JB's Compound, Brgy. Pilaway	Pilaway	118,917.75	2 days	May 11, 2023	May 13, 2023	May 12, 2023	100%	Pilaway	Completed
	Purok Maligaya, Brgy. Dinahican	Dinahican	174,090.00	5 days	May 8, 2023	May 14, 2023	May 12, 2023	100%	Dinahican	Completed
	Distribution Line Expansion/Augmentation Ilog to Catambungan	Ilog to Catambungan	897,791.85	55 days	May 24, 2023	July 21, 2023	July 17, 2023	100%	Ilog and Catambungan	Completed
	Purok Centro Brgy. Ilog	Ilog	113,104.36	74 days	May 15, 2023	July 31, 2023	July 27, 2023	100%	Ilog	Completed
	Purok Cardona Brgy. Ilog	Ilog	77,816.45	82 days	May 13, 2023	August 4, 2023	August 2, 2023	100%	Ilog	Completed
IQWD Infanta Quezon	Rehabilitaion Projects									
	Purok Libis Brgy. Ilog	Ilog	268,544.85	6 days	May 17, 2023	May 24, 2023	May 22, 2023	100%	Ilog	Completed
	Purok Rosal, Brgy. Boboin	Boboin	29,193.15	2 days	May 22, 2023	May 25, 2023	May 23, 2023	100%	Boboin	Completed
IQWD Infanta Quezon	Development Projects									
	Pumping Station 6 Stock Room Rehabilitation	Banugao	197,780.50	149 days	December 13, 2022	May 11, 2023	May 9, 2023	100%	IQWD Employees	Completed
	Construction of Septic Tank-Booster Pump	Abiawin	31,750.00	13 days	July 3, 2023	July 19, 2023	July 15, 2023	100%	IQWD Employees	Completed
	Construction of Employees Toilet and Shower Room with Septic Tank	Comon	1,071,211.50	119 days	April 11, 2023	August 16, 2023	August 7, 2023	100%	IQWD Employees	Completed
	Canopy for IQWD Warehouse Genset	Comon	16,760.56	8 days	August 7, 2023	August 14, 2023	August 9, 2023	100%	IQWD Employees	Completed
	Construction of Pumping Station No. 3	Ilog	1,343,434.48	167 days	May 23, 2023	November 20, 2023	November 2, 2023	100%	IQWD Concessionaires within the Municipality	Completed
	Relocation of Electrical Wirings, Relocation of Distribution Structure and Installation of Metering Facilities	Ilog	307,591.00	40 days	November 4, 2023	December 14, 2023	December 11, 2023	100%	IQWD Concessionaires within the Municipality	Completed

Prepared By:


MARK ARVIN C. QUIERREZ
 Engineering Assistant B


DARREL C. SOLLESTRE
 WRF Tender B

Approved by:


ALEJO G. GORNIO, ASEAN Eng.
 OIC/ General Manager