

**INFANTA (QUEZON) WATER DISTRICT**  
**Infanta, Quezon**


**Projects, Programs and Activities, Beneficiaries and Status of Implementation**

Agency/ Address	Project/ Program Activity Name	Location	Proposed Cost	Project Duration	Target Start Date	Target Finished Date	Date Completed	Project Status Percentage of Accomplishment	Beneficiaries	Remarks
IQWD Infanta, Quezon	Rehabilitation of Pipe Line	Maypulot Purok Rose	85,225.35	9 working days	Jan. 06, 2020	Jan. 15, 2020	Jan. 15, 2020	Completed	Maypulot Purok Rose	Operational
IQWD Infanta, Quezon	PipelinesExpansion Project at Various Barangays of Infanta	Libjo Purok Pag-asa	203,231.70	8 working days	Feb. 17, 2020	Feb. 25, 2020	Feb. 25, 2020	Completed	Libjo Purok Pag-asa	Operational
IQWD Infanta, Quezon	PipelinesExpansion Project at Various Barangays of Infanta	Ingas Purok 6	61,847.10	2 days	Feb. 26, 2020	Feb. 27, 2020	Feb. 27, 2020	Completed	Ingas Purok 6	Operational
IQWD Infanta, Quezon	PipelinesExpansion Project at Various Barangays of Infanta	Libjo Purok Sampaguita	136,783.50	9 working days	Aug. 05, 2020	Aug. 14, 2020	Aug. 14, 2020	Completed	Libjo Purok Sampaguita	Operational
IQWD Infanta, Quezon	PipelinesExpansion Project at Various Barangays of Infanta	Banugao Purok Libis 2	55,125.00	12 working days	Aug. 10, 2020	Aug. 22, 2020	Aug. 22, 2020	Completed	Banugao Purok Libis 2	Operational
IQWD Infanta, Quezon	Air Scouring	Infanta, Quezon	3,344,051.81	Continuous	May 18, 2020	Continuous	Continuous	Work in Progress 29.38 % Completed	IQWD Consessioners at within the Municipalities	Work in Progress
IQWD Infanta, Quezon	PS7 Well Drilling	Brgy. Ilog	1,760,000.00	90 Days	Jan. , 2020	April 25, 2020	Mar. , 2020	Completed	IQWD Consessioners at within the Municipalities	Standby
IQWD Infanta, Quezon	PS7 Water Facilities	Brgy. Ilog	975,445.75	79 Days	Aug. 18, 2020	Nov. 05, 2020	Nov. 05, 2020	Completed	IQWD Consessioners at within the Municipalities	Standby
IQWD Infanta, Quezon	PS7 Electrification	Brgy. Ilog	308,139.05	80 Days	Nov. 05, 2020	Feb.,2021	On Going	Work in Progress 50 % Completed	IQWD Consessioners at within the Municipalities	Work in Progress

Prepared By:

  
**GERRY C. BUSTONERA**  
 Water Maintenance Foreman

Approved By:

  
**ENGR. ALEJO G. GONIO**  
 OIC - General Manager