

INFANTA (QUEZON) WATER DISTRICT
Infanta, Quezon
Projects, Programs and Activities, Beneficiaries and Status of Implementation

Agency/ Address	Project/ Program Activity Name	Location	Proposed Cost	Project Duration	Target Start Date	Target FinishDate	Date Completed	Project Status Percentage of Accomplishment	Beneficiaries	Remarks
IQWD Infanta Quezon	Construction & Commisioning of Bolted Water Tank	Brgy. Langas	3,980,860.00	90 days	Jan-21	Mar-21	September 2, 2021	Completed	IQWD Coesessioners within the Municipality	additional cost incurred due to design revision as required by the result of soil test
	Perimeter Fencing		777,600.00	30 days	Oct-21	Nov-21	November 23, 2021	Completed		completed
IQWD Infanta Quezon	Augmentation Projects									
	Binonoan, Purok Tingalay	Binonoan	988,425.38	30 days	Jun-21	Jul-21	July 12, 2021	Completed	Binonoan, Anibong, Alitas	Operational
IQWD Infanta Quezon	Expansion Projects									
	Bacong, Purok Looban	Bacong	25,168.50	30 days	May-21	Jun-21	June 5, 2021	Completed	Bacong	Operational
	Bacong, Purok Libis	Bacong	64,420.65	30 days	Apr-21	May-21	May 31, 2021	Completed	Bacong	Operational
	Pilaway, Purok Irrigation	Pilaway	151,973.85	30 days	Oct-21	Oct-21	October 4, 2021	Completed	Brgy. Ilog / Pilaway Pabahay	Operational
IQWD Infanta Quezon	Rehabilitation									
	Purok Waling-Waling, Brgy. Silangan	Silanagn	104,724.90	30 days	Oct-21	Oct-21	October 20, 2021	Completed	Silangan	Operational
IQWD Infanta Quezon	Constrction/ Fabrication of Cocerred Parking	IQWD Compound	200,000.00	15 days	Jun-21	Jul-21	July 9, 2021	Completed		Operational
	Pavement Concreting	IQWD Compound	69,000.00	2 weeks	Dec-21	Dec-21	December 15, 2021	Completed		Operational

Prepared By:


GERRY C. BUSTONERA
 Water Maintenance Forman

Approved by:


Engr. ALEJO G. GONIO
 OIC/ General Manager